






Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SURIGAO DEL SUR 1ST
DISTRICT ENGINEERING OFFICE
Tandag City, Surigao del Sur, Region XIII



January 02, 2025

THE PROVINCIAL BOARD MEMBERS

Province of Surigao del Sur
Capitol Hills, Tandag City
Surigao del Sur




Sir:

We hereby furnish for your reference and guidance, the Status Report of Project Implementation undertaken by the DPWH-SDS 1st District Engineering Office, Tandag City, Surigao del Sur, for the month of December, 2024.


We hope the same will be useful to the Honorable Members endeavor.

Very truly yours,


RUEL B. BANTUGAN, MPA
District Engineer

R13.16.2 jya/AMA/JPL

Tanggapan ng Sangguniang Pantalawigan	
	Date: _____
OSSP-SDS-2024-4363	
Telephone No.: (086) - 211 - 5832	
E-Mail: tpsurigaosur@yahoo.com	
Received by: _____	





FY 2023-2024 STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER
ALL FUNDING SOURCES - Region-Implemented
As of 31 December 2024



REGION: REGION XIII

IMPLEMENTING OFFICE: SURIGAO DEL SUR 1ST DISTRICT ENGINEERING OFFICE

CONTRACT ID	CONTRACT DESCRIPTION	CONTRACTOR	CONTRACT COST	EFFECTIVITY DATE	EXPIRY DATE	% ACCOMPLISHMENT
23NH0049	CONSTRUCTION (COMPLETION) 6TH STOREY ADELA SERRA TY MEMORIAL HOSPITAL, BARANGAY TELAJE, TANDAG CITY, SURIGAO DEL SUR	ARQ BUILDERS (35966)	66,364,587.73	08/04/2023	04/12/2025	82.00
23NH0093	CONSTRUCTION OF 2STY6CL, CARMEN CENTRAL ELEMENTARY SCHOOL, CARMEN, SURIGAO DEL SUR (SCHOOL ID 132682)	RJ CONSTRUCTION & SUPPLY (38472)	18,493,927.80	08/07/2023	08/21/2024	96.70 Under LD
23NH0094	CONSTRUCTION OF 2STY6CL, ESPERANZA INTEGRATED SCHOOL, CARMEN, SURIGAO DEL SUR (SCHOOL ID 500050)	RJ CONSTRUCTION & SUPPLY (38472)	18,699,844.03	08/07/2023	09/28/2024	93.25
23NH0095	CONSTRUCTION OF 2STY6CL, DIATAGON BARANGAY ELEMENTARY SCHOOL, LIANGA, SURIGAO DEL SUR (SCHOOL ID 132771)	RJ CONSTRUCTION & SUPPLY (38472)	18,218,116.54	08/07/2023	07/01/2024	98.13
23NH0096	CONSTRUCTION OF 4STY20CL, JACINTO P. ELPA NATIONAL HIGH SCHOOL, TANDAG, SURIGAO DEL SUR (SCHOOL ID 304892)	ROWIE'S CONSTRUCTION (23595)	29,999,942.41	08/08/2023	01/17/2025	95.70
23NH0115	CONSTRUCTION OF LIANGA-BAYABAS BY-PASS ROAD, SAN PEDRO, LIANGA, SURIGAO DEL SUR	CM TAN CONSTRUCTION (28087)	114,286,398.45	04/19/2024	03/05/2025	85.33
24NH0005	CONSTRUCTION OF MULTI-PURPOSE BUILDING/EVACUATION CENTER, BARANGAY BAG-ONG LUNGSOD, TANDAG CITY, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	7,904,478.90	03/05/2024	01/08/2025	85.22



24NH0007	CONSTRUCTION OF TAGO RIS PROTECTION WORKS ALONG BALISONG RIVER, TAGO, SURIGAO DEL SUR	MELROSHEAN CONSTRUCTION CORPORATION (43209)	29,399,932.61	06/28/2024	01/09/2025	99.42
24NH0013	HABUYO BR. (B00646MN) ALONG SURIGAO-DAVAO COASTAL RD, CARRASCAL, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083) / VJP CONSTRUCTION & SUPPLY (2083) / J.M. LUCIANO CONSTRUCTION, INC. (34134) / VJP CONSTRUCTION & SUPPLY (34134)	16,496,370.46	03/06/2024	10/15/2024	56.03 Project Suspended
24NH0020	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY SUMO-SUMO, TAGO, SURIGAO DEL SUR	RJ CONSTRUCTION & SUPPLY (38472)	9,899,997.79	03/14/2024	01/30/2025	80.99
24NH0021	SURIGAO-DAVAO COASTAL RD - K1366 + 924 - K1369 + 407, K1369 + 439 - K1371 + 000 SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	136,586,028.69	03/14/2024	03/10/2025	90.04
24NH0022	CONSTRUCTION (COMPLETION) OF DPWH SURIGAO DEL SUR 1ST DEO BUILDING, TANDAG, SURIGAO DEL SUR	RODEST CONSTRUCTION & SUPPLY (41628)	38,779,060.29	03/14/2024	06/06/2025	40.55
24NH0024	CONSTRUCTION OF TAGO RIVER IRRIGATION SYSTEM NEW DAVAO - SITIO ROAD, SAN MIGUEL, SURIGAO DEL SUR (KATUBIGAN - KALSADA TUNGO SA PATUBIGAN), SAN MIGUEL, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	46,549,983.66	04/16/2024	03/13/2025	90.03
24NH0025	BATANG BR. (B00698MN) ALONG SURIGAO-DAVAO COASTAL RD, TAGO, SURIGAO DEL SUR	A.T. Dumlao, CONSTRUCTION, INC. FORMERLY ANDONI T. D. (34028)	22,931,917.69	03/14/2024	01/09/2025	86.96
24NH0026	ROAD FROM BARANGAY KINABIGTASAN TO BARANGAY LINDOY IN SUPPORT TO LUMBER INDUSTRY, TAGO, SURIGAO DEL SUR	TRIDENT ENGINEERING SERVICES (47939)	24,450,744.40	04/16/2024	01/08/2025	83.69



24NH0027	SURIGAO-DAVAO COASTAL RD - K1213 + 130 - K1213 + 280, CARRASCAL, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083) / VJP CONSTRUCTION & SUPPLY (2083) / J.M. LUCIANO CONSTRUCTION, INC. (34134) / VJP CONSTRUCTION & SUPPLY (34134)	96,499,877.58	03/14/2024	03/13/2025	91.76
24NH0028	CATUPGAS BR. 1 (B01749MN)-ALONG SURIGAO-DAVAO COASTAL RD, LANUZA, SURIGAO DEL SUR	A.T. Dumlao CONSTRUCTION, INC. FORMERLY ANDONI T. D. (34028)	31,910,289.46	03/14/2024	02/02/2025	76.09
24NH0032	SURIGAO - DAVAO COASTAL RD - K1378+000 - K1379+337, K1379+408 - K1382+000	LICAL CONSTRUCTION CORPORATION (41652) / GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY: GEMMA CON (41652) / LICAL CONSTRUCTION CORPORATION (5044) / GEMMA CONSTRUCTION SUPPLY, INC. (FORMERLY: GEMMA CON (5044)	132,701,900.97	03/19/2024	12/25/2024	90.63
24NH0038	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY MAGOBAWOK, BAYABAS, SURIGAO DEL SUR	CYL CONSTRUCTION AND SUPPLY (44414)	4,942,820.90	03/19/2024	01/26/2025	69.52
24NH0045	SURIGAO-DAVAO COASTAL RD K1361 +630 -K1361 +935.00, SAN AGUSTIN, SURIGAO DEL SUR	J4 GROUP OF COMPANIES INCORPORATED (53185)	10,261,635.02	07/17/2024	01/12/2025	87.52
24NH0046	CONSTRUCTION OF DIKE REVETMENT ALONG HUBO RIVER BASIN PROTECTING HUBO BRIDGE, DOWNSTREAM, BARANGAY BUHISAN, SAN AGUSTIN, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	95,526,692.06	04/03/2024	01/31/2025	92.91



24NH0047	CONSTRUCTION OF MARIHATAG SEAWALL, MARIHATAG, SURIGAO DEL SUR	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	101,324,885.52	04/03/2024	12/21/2024	91.25 Project Suspended
24NH0048	CONSTRUCTION OF FLOOD CONTROL STRUCTURE AT BARANGAY BANGSUD, TAGO, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	66,808,143.59	10/30/2024	07/30/2025	53.43
24NH0049	CONSTRUCTION OF COASTAL ROAD FROM SITIO HINAPLIAN BALETE TO PUROK 2, BAYABAS, SURIGAO DEL SUR	CHRISTIAN LEY CONSTRUCTION (26502)	34,199,966.59	06/21/2024	01/31/2025	80.40
24NH0051	CONSTRUCTION OF ROAD FROM SITIO LOMAYAON - SITIO HAGUIMITAN, BARANGAY BOLHOON, SAN MIGUEL, SURIGAO DEL SUR	LICSAL CONSTRUCTION CORPORATION (41652)	28,357,797.16	07/26/2024	02/15/2025	80.00
24NH0052	CONSTRUCTION OF FLOOD CONTROL STRUCTURE OF PAGBAHANAN RIVER DIKE AT BARANGAY MAGOBAWOK, BAYABAS, SURIGAO DEL SUR	LICSAL CONSTRUCTION CORPORATION (41652)	47,281,929.94	09/05/2024	04/16/2025	86.27
24NH0057	NRJ PUROK 3 TALISAY ACCESS ROAD LEADING TO CAGWAIT WHITE BEACH, LACTUDAN, CAGWAIT, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595)	19,507,260.47	06/07/2024	01/10/2025	85.75
24NH0061	CONSTRUCTION OF DIKE IN BARANGAY CABANGAHAN, CANTILAN, SURIGAO DEL SUR	ME 3 CONSTRUCTION (31364) / EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: EVEN PAR CONST. CO. INC.) (31364) / ME 3 CONSTRUCTION (50420) / EVENPAR CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY:	71,394,557.58	10/11/2024	07/18/2025	95.39



		EVEN PAR CONST. CO. INC.) (50420)				
24NH0066	CONSTRUCTION OF BRIDGE LINKING AND TAG-ANONGAN OF CORTES, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595) / AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (23595) / ROWIE'S CONSTRUCTION (40494) / AGONG BUILDERS AND CONSTRUCTION SUPPLY, INC. (40494)	38,804,418.69	05/03/2024	03/17/2025	80.29
24NH0067	CONSTRUCTION OF SEAWALL AT BARANGAY MATHO, CORTES, SURIGAO DEL SUR	ST. TIMOTHY CONSTRUCTION CORPORATION (39196)	47,829,850.21	06/28/2024	02/06/2025	96.88
24NH0068	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (TESDA PROVINCIAL TRAINING CENTER), BARANGAY ROSARIO, TANDAG CITY, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595)	19,599,353.75	05/08/2024	01/01/2025	48.20
24NH0069	CONSTRUCTION / COMPLETION OF BRIDGE AT SITIO BATAS, BARANGAY SAN ROQUE, SAN MIGUEL, SURIGAO DEL SUR	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	48,704,339.85	06/14/2024	04/04/2025	80.08



24NH0072	CONSTRUCTION OF FLOOD CONTROL STRUCTURE PHASE I OF BARANGAY BONGLUD, TANDAG CITY, SURIGAO DEL SUR	ARQ BUILDERS (35966)	95,509,137.70	09/18/2024	07/18/2025	62.33 Project Suspended
24NH0073	CONSTRUCTION OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL), BAYABAS, SURIGAO DEL SUR	CYL CONSTRUCTION AND SUPPLY (44414)	19,761,312.55	05/08/2024	05/25/2025	70.22
24NH0074	CONSTRUCTION OF MULTI - PURPOSE BUILDING, NEMSU-SAN MIGUEL CAMPUS, SAN MIGUEL, SURIGAO DEL SUR	TRIDENT ENGINEERING SERVICES (47939)	19,799,871.25	05/08/2024	04/12/2025	89.73
24NH0076	CONSTRUCTION OF MULTI-PURPOSE BUILDING, CANTILAN, SURIGAO DEL SUR	LICSAL CONSTRUCTION CORPORATION (41652)	9,895,928.97	05/08/2024	02/03/2025	95.16
24NH0078	CONCRETING OF NRJ PUROK SUN FLOWER, BRGY. GAMUT FMR, BRGY. GAMUT, TAGO, SURIGAO DEL SUR	ROWIE'S CONSTRUCTION (23595)	29,543,038.85	05/15/2024	02/05/2025	78.31
24NH0080	CONCRETING OF PUROK UPPER MAMBAGO, BRGY. DAYO-AN FMR (PHASE II), BRGY. DAYO-AN, TAGO, SURIGAO DEL SUR	ABI CONSTRUCTION (35886)	14,724,950.45	05/15/2024	10/24/2024	92.10 UNDER LD
24NH0097	CONSTRUCTION OF NORTH EASTERN MINDANAO UNIVERSITY (NEMSU) MEDICAL SCHOOL, TANDAG CITY, SURIGAO DEL SUR	ARQ BUILDERS (35966)	95,483,679.88	06/28/2024	06/22/2025	55.32 Project Suspended
24NH0098	CONSTRUCTION OF MULTI-PURPOSE BUILDING, TAGO, SURIGAO DEL SUR	TRIDENT ENGINEERING SERVICES (47939)	19,600,923.39	06/28/2024	08/16/2025	2.82 Project Suspended
24NH0109	CONSTRUCTION (COMPLETION) OF ADELA SERRA TY MEMORIAL HOSPITAL, TANDAG CITY, SURIGAO DEL SUR	ARQ BUILDERS (35966)	95,534,441.75	07/12/2024	07/06/2025	30.27 Project Suspended
24NH0110	IMPROVEMENT OF DPWH SURIGAO DEL SUR 1ST DEO BUILDING, SAN AGUSTIN, SURIGAO DEL SUR	LICSAL CONSTRUCTION CORPORATION (41652)	39,199,211.43	07/12/2024	07/06/2025	40.74

TOTAL NUMBER OF CONTRACTS: 42

