Republic of the Philippines
DEPARTMENT OF PUBLIC WORKS AND HIGHWAYS
SURIGAO DEL SUR 1st DISTRICT ENGINEERING OFFICE
Tandag City, Surigao del Sur

BAGONG PILIPINAS

November 05, 2026

DPWH-RMU-AS
DATE: 11 06 2026
FILE NO: 094
5696

NG SANGGUNIANG PANLALAWIGAN
TANGGAPAN
RECEIVED
DATE: 11/9/26
BY:
TIME: 2:00
TANDAG CITY, SURIGAO DEL SUR

Provincial Board Members
Province of Surigao del Sur
Capitol Hills, Tandag City
Surigao del Sur

SUBJECT : Status Report of Project Implementation

Sir / Madam:

We hereby furnish for your reference and guidance, the Status Report of Project Implementation undertaken by the DPWH-SDS 1st District Engineering Office, Tandag City, Surigao del Sur, for the month of October, 2026.

We hope the same will be useful to the Honorable Members endeavor.

Very truly yours,

For and in the Absence of the District Engineer:

JAY P. LAURENTE
OIC, Assistant District Engineer

LESLIE ANTHONY S. MOLINA
District Engineer

PROVINCE OF SURIGAO DEL SUR
Office of the Secretary to the Sangguniang Panlalawigar

Tel. No.: 086-2115832
Email: ossp@surigaodelsur.gov.ph
OSSP-26-06519

FY 2023-2026 STATUS OF CONTRACTS - REPORT FOR STAKEHOLDER

ALL FUNDING SOURCES - Region-Implemented

As of 31 October 2026

REGION: REGION XIII

IMPLEMENTING OFFICE: SURIGAO DEL SUR 1ST DISTRICT ENGINEERING OFFICE

CONTRACT ID	CONTRACT DESCRIPTION	CONTRACTOR	CONTRACT COST	EFFECTIVITY DATE	EXPIRY DATE	% ACCOMPLISHMENT
23NH0049	CONSTRUCTION (COMPLETION) 6TH STOREY ADELA SERRA TY MEMORIAL HOSPITAL, BARANGAY TELAJE, TANDAG CITY, SURIGAO DEL SUR	ARQ BUILDERS (35966)	67,341,108.32	08/04/2023	06/18/2026	95.24 Working Under LD
24NH0022	CONSTRUCTION (COMPLETION) OF DPWH SURIGAO DEL SUR 1ST DEO BUILDING, TANDAG, SURIGAO DEL SUR	RODEST CONSTRUCTION & SUPPLY (41628)	39,199,533.90	03/14/2024	06/06/2025	94.69 Working Under LD
24NH0072	CONSTRUCTION OF FLOOD CONTROL STRUCTURE PHASE I OF BARANGAY BONGLUD, TANDAG CITY, SURIGAO DEL SUR	ARQ BUILDERS (35966)	96,499,986.15	09/18/2024	12/28/2026	95.77
24NH0097	CONSTRUCTION OF NORTH EASTERN MINDANAO UNIVERSITY (NEMSU) MEDICAL SCHOOL, TANDAG CITY, SURIGAO DEL SUR	ARQ BUILDERS (35966)	95,483,679.88	06/28/2024	12/21/2025	94.75 Working Under LD
24NH0109	CONSTRUCTION (COMPLETION) OF ADELA SERRA TY MEMORIAL HOSPITAL, TANDAG CITY, SURIGAO DEL SUR	ARQ BUILDERS (35966)	96,499,981.81	07/12/2024	04/30/2026	61.30
24NH0122	CONST. OF FLOOD CONTROL STRUCTURE AT TANDAG CITY, SURIGAO DEL SUR	ARQ BUILDERS (35966)	144,749,988.12	01/15/2025	10/27/2026	86.51 Project Suspended
24NH0126	CONST. OF MPB (GYMNASIUM), CARRASCAL, SURIGAO DEL SUR	ARQ BUILDERS (35966)	98,997,669.28	01/15/2025	02/08/2026	31.29 Project Suspended
25NH0039	CONSTRUCTION OF PEDESTRIAN OVERPASS AT SURIGAO-DAVAO COASTAL RD - K1302 + 641	RJ YU CORPORATION (55913)	22,110,985.12	07/14/2025	04/03/2026	90.63 Working Under LD

25NH0091	CONSTRUCTION / IMPROVEMENT OF BONGTUD FLOOD CONTROL STRUCTURE, TANDAG CITY SURIGAO DEL SUR	ARQ BUILDERS (35966)	48,838,389.74	06/02/2025	03/14/2026	3.95 Project Suspended
25NH0125	CONSTRUCTION (COMPLETION) OF ADELA SERRA TY MEMORIAL HOSPITAL, TANDAG CITY, SURIGAO DEL SUR	ARQ BUILDERS (35966)	48,945,719.64	07/08/2025	09/30/2026	12.69 Project Suspended
25NH0136	CONSTRUCTION (COMPLETION) OF MEDICAL SCHOOL BUILDING OF NEMSU, BARANGAY ROSARIO, TANDAG CITY, SURIGAO DEL NORTE	ARQ BUILDERS (35966)	95,047,491.52	09/12/2025	06/08/2027	40.26
25NH0145	CONSTRUCTION OF ONE (1) STOREY - FOUR (4) CLASSROOMS SCHOOL BUILDING (WITH COMMON TOILET) WITH PROVISION OF RAINWATER COLLECTOR, SCHOOL FURNITURE, SOLAR PV ENERGY SYSTEM, AND WATER SYSTEM CARAS-AN ELEMENTARY SCHOOL (132940), BRGY. CARAS-AN, TAGO, SURIGAO	OLIN DEVELOPMENT ENGINEERING & CONSTRUCTION (26271)	21,884,361.10	01/30/2026	01/22/2027	62.64
25NH0146	CONSERVATION AND RESTORATION OF GABALDON AND OTHER HERITAGE SCHOOL BUILDINGS, HINOGBAKAN ELEMENTARY SCHOOL, MARIHATAG, SURIGAO DEL SUR	CYL CONSTRUCTION AND SUPPLY (44414)	3,467,625.22	08/10/2026	11/07/2026	0.00 Project Suspended
26NH0001	SURIGAO-DAVAO COASTAL RD - K1321 + 000 - K1323 + 190, K1323 + 232 - K1323 + 755	J.M. LUCIANO CONSTRUCTION, INC. (2083)	94,070,476.96	08/26/2026	05/05/2027	20.42
26NH0002	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (MUNICIPAL HALL), BARANGAY MAGOBAWOK, BAYABAS, SURIGAO DEL SUR - 8.96683 N, 126.27974 E	RAMZIE BUILDERS & ENTERPRISES (45356)	24,552,094.61	09/07/2026	09/01/2027	9.78
26NH0005	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY CABUGO, BAYABAS, SURIGAO DEL SUR - 8.94961 N, 126.30458 E	CYL CONSTRUCTION AND SUPPLY (44414)	9,800,182.42	08/14/2026	02/22/2027	29.57
26NH0006	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL),	CRJ CONST AND DEVELOPMENT INC (47413)	9,845,250.31	09/01/2026	03/12/2027	20.82

	BARANGAY SAN ROQUE, SAN MIGUEL, SURIGAO DEL SUR - 8.88597 N, 126.00998 E					
26NH0007	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL) BARANGAY BAG-ONG LUNGSOD, TANDAG CITY, SURIGAO DEL SUR - 9.074426 N, 126.196759 E	LICSAL CONSTRUCTION CORPORATION (41652)	5,879,282.06	09/07/2026	01/19/2027	21.58
26NH0008	SURIGAO-DAVAO COASTAL RD - K1259 + 000 - K1259 + 696, K1259 + 718 - K1260 + 022, K1261 + 400 - K1261 + 639, K1261 + 717 - K1261 + 869	MAGAR CONSTRUCTION AND SUPPLY (39012)	56,606,369.76	08/14/2026	03/21/2027	32.84
26NH0009	SURIGAO-DAVAO COASTAL RD - K1277 + 200 - K1278 + 560	LICSAL CONSTRUCTION CORPORATION (41652)	47,506,803.44	08/14/2026	02/28/2027	25.02
26NH0010	CONSTRUCTION OF MULTI-PURPOSE BUILDING, DIGITAL TRANSFORMATION CENTER (DICT), CITY OF TANDAG, SURIGAO DEL SUR - 9.052360 N, 126.192846 E	ROWIE'S CONSTRUCTION (23595)	29,103,556.88	08/20/2026	08/14/2027	26.26
26NH0011	CONSTRUCTION OF ROAD JUNCTION SITIO HIMATAGAN BARANGAY AGSAM TO SITIO IBUAN BARANGAY MAMPI, (0+000 - 1+500), LANUZA, SURIGAO DEL SUR	LFFD DEVELOPMENT CORPORATION (60130)	28,705,531.74	08/10/2026	01/03/2027	36.03
26NH0012	SURIGAO-DAVAO COASTAL RD - K1259 + 718 - K1260 + 022, K1261 + 400 - K1261 + 639	TRIDENT ENGINEERING SERVICES (47939)	8,598,252.72	08/12/2026	02/05/2027	0.44 Project Suspended
26NH0013	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY MANYAYAY, LIANGA, SURIGAO DEL SUR - 8.68478 N, 126.15463 E	LFFD DEVELOPMENT CORPORATION (60130)	4,854,750.26	08/12/2026	12/07/2026	53.23
26NH0015	PAYASAN-LOS ARCOS RD - K1390 + 000 - K1391 + 542	CM TAN CONSTRUCTION (28087)	33,439,541.48	08/10/2026	03/28/2027	54.97
26NH0017	CONSTRUCTION OF ROAD,(0+000-0+818.50) BARANGAY LIBAS SUD, SAN MIGUEL, SURIGAO DEL SUR	MELROSHEAN CONSTRUCTION CORPORATION (43209)	19,187,705.12	08/14/2026	12/11/2026	62.74

26NH0018	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY BUNTALID, CANTILAN, SURIGAO DEL SUR - 9.29726 N, 126.93853 E	CYL CONSTRUCTION AND SUPPLY (44414)	11,761,202.04	08/12/2026	03/16/2027	17.79
26NH0019	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY POBLACION, CAGWAIT, SURIGAO DEL SUR - 8.919834 N, 126.301496 E	CYL CONSTRUCTION AND SUPPLY (44414)	11,758,083.12	08/12/2026	03/16/2027	19.60
26NH0020	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT) SITIO LIBAS BARANGAY SIBAHAY, LANUZA, SURIGAO DEL SUR - 9.22932 N , 126.10752 E	RAMZIE BUILDERS & ENTERPRISES (45356)	9,849,265.69	09/14/2026	02/10/2027	16.83
26NH0021	HUBO BR. (B01834MN) ALONG SURIGAO-DAVAO COASTAL RD, SAN AGUSTIN, SURIGAO DEL SUR	CM TAN CONSTRUCTION (28087)	4,729,460.63	08/10/2026	12/27/2026	92.95
26NH0022	CONSTRUCTION OF DIATAGON BR. (SDCR ALTERNATE BRIDGE) BARANGAY DIATAGON, LIANGA, SURIGAO DEL SUR	CM TAN CONSTRUCTION (28087)	65,625,196.91	08/10/2026	05/10/2027	20.92
26NH0023	CONSTRUCTION OF ROAD, (0+000 - 2+026.5), SANTA CRUZ TO SAN ANTONIO, MARIHATAG, SURIGAO DEL SUR	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	47,919,257.25	08/10/2026	01/19/2027	28.79
26NH0025	CONCRETING OF BARANGAY ROAD AT UMBAY, (0+000 - 1+678), TAGO, SURIGAO DEL SUR	VJP CONSTRUCTION & SUPPLY (34134)	28,523,880.00	08/20/2026	01/13/2027	74.99
26NH0027	SURIGAO - DAVAO COASTAL RD - K1336 + 855.78 - K1338 + 178, K1338 + 214 - K1338 + 442	ROWIE'S CONSTRUCTION (23595)	60,599,715.87	08/14/2026	03/29/2027	32.04
26NH0028	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY AWASIAN, CITY OF TANDAG, SURIGAO DEL SUR - 9.06960 N, 126.16900 E	TRIDENT ENGINEERING SERVICES (47939)	5,899,728.31	08/14/2026	12/26/2026	60.39

26NH0029	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY BIOTO, CITY OF TANDAG, SURIGAO DEL SUR - 9.06532 N, 126.17542 E	TRIDENT ENGINEERING SERVICES (47939)	4,898,517.09	09/01/2026	01/01/2027	42.93
26NH0031	COMPLETION OF MULTI-PURPOSE BUILDING (COVERED COURT), SITIO NASIPIT, BARANGAY ADLAY, CARRASCAL, SURIGAO DEL SUR X COORDINATES: 125.887540 Y COORDINATES: 9.420850	J.M. LUCIANO CONSTRUCTION, INC. (2083)	4,919,262.71	08/20/2026	11/17/2026	12.59 Project Suspended
26NH0032	CONSTRUCTION OF PODLASAN BRIDGE, (0+000 - 0+025), LIBAS SUD, SAN MIGUEL, SURIGAO DEL SUR	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	15,692,267.52	08/14/2026	03/22/2027	31.35
26NH0033	SURIGAO - DAVAO COASTAL RD - K1366 + 000 - K1366 + 893	ROWIE'S CONSTRUCTION (23595)	18,823,657.92	09/01/2026	01/21/2027	11.74
26NH0034	CONSTRUCTION OF JCT. CABADBARAN - PUTING BATO - LANUZA ROAD TO BARANGAY PAKWAN, (0+000 - 2+046.5), LANUZA, SURIGAO DEL SUR	J.M. LUCIANO CONSTRUCTION, INC. (2083)	47,805,041.32	08/14/2026	01/23/2027	35.66
26NH0035	CONCRETING OF ESPERANZA TO HINAPOYAN BARANGAY ROAD (STA. 0+000 - STA. 1+023), CARMEN, SURIGAO DEL SUR	CYL CONSTRUCTION AND SUPPLY (44414)	23,909,348.66	08/26/2026	01/09/2027	29.11
26NH0036	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PAYASAN, LIANGA, SURIGAO DEL SUR - 8.62131 N , 126.07867 E	KEAN CONSTRUCTION AND INDUSTRIAL SUPPLIES OPC (58051)	4,939,998.49	08/26/2026	12/26/2026	44.61
26NH0038	CONSTRUCTION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY BADONG, TAGO, SURIGAO DEL SUR - 8.94758 N, 126.10131 E	CYL CONSTRUCTION AND SUPPLY (44414)	9,828,077.28	08/20/2026	02/28/2027	0.12 Project Suspended



26NH0039	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY TUBORAN, CORTES, SURIGAO DEL SUR - 9.297178 N, 126.169737 E	ROWIE'S CONSTRUCTION (23595)	4,851,033.56	08/20/2026	12/15/2026	38.27
26NH0040	CONSTRUCTION ROAD, (0+855 - 2+083), CABUGO, BAYABAS TO TAWAGAN, CAGWAIT ROAD, SURIGAO DEL SUR	CYL CONSTRUCTION AND SUPPLY (44414)	28,662,586.25	08/26/2026	03/20/2027	30.70
26NH0041	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY UNABAN, TAGO, SURIGAO DEL SUR - 8.9954 N, 126.18873 E	TRIDENT ENGINEERING SERVICES (47939)	4,899,552.54	09/01/2026	11/29/2026	61.38
26NH0042	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DORMITORY) IN NEMSU (NORTH EASTERN MINDANAO STATE UNIVERSITY) MAIN CAMPUS, ROSARIO, TANDAG CITY, SURIGAO DEL SUR (126.213873, 9.038478)	TRIDENT ENGINEERING SERVICES (47939)	29,443,771.16	09/30/2026	09/24/2027	1.01
26NH0043	IMPROVEMENT OF MULTI-PURPOSE BUILDING, BARANGAY GAMUT, SURIGAO DEL SUR X COORDINATES: 126.168274 Y COORDINATES: 9.006255	MELROSHEAN CONSTRUCTION CORPORATION (43209)	9,825,075.54	09/14/2026	03/25/2027	30.28
26NH0044	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) IN BARANGAY LININ-TIAN, CANTILAN, SURIGAO DEL SUR (125.975473, 9.339365)	ROWIE'S CONSTRUCTION (23595)	11,642,733.59	09/30/2026	05/04/2027	0.00 Project Suspended
26NH0045	COMPLETION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) BARANGAY GAMUTON, LANUZA, SURIGAO DEL SUR X COORDINATES: 126.051548 Y COORDINATES: 9.226313	RAMZIE BUILDERS & ENTERPRISES (45356)	4,924,962.91	09/14/2026	01/14/2027	89.13
26NH0046	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT) BARANGAY CAGBAOTO, BAYABAS, SURIGAO DEL SUR X COORDINATES: 126.266508 Y COORDINATES: 8.971394	LICSAL CONSTRUCTION CORPORATION (41652)	9,798,362.24	09/07/2026	03/18/2027	0.00 Project Suspended



26NH0049	SURIGAO-DAVAO COASTAL RD - K1218 + 432 - K1220 + 205	J.M. LUCIANO CONSTRUCTION, INC. (2083)	63,896,208.74	09/01/2026	04/20/2027	30.00
26NH0051	REHABILITATION OF COVERED COURT, GAMUT, TAGO, SURIGAO DEL SUR	RAMZIE BUILDERS & ENTERPRISES (45356)	9,849,039.04	09/07/2026	03/18/2027	34.04
26NH0052	CONSTRUCTION OF ROAD BARANGAY SALVACION, (0+000 - 1+678), SAN AGUSTIN, SURIGAO DEL SUR	LCTING CONSTRUCTION AND DEVELOPMENT CORPORATION (FORMERLY: L.C. TING CONSTRUCTION) (23666)	28,568,191.76	09/09/2026	02/02/2027	3.63
26NH0053	CONSTRUCTION OF ROAD, (0+000 - 0+409.5), BARANGAY CALATNGAN, SAN MIGUEL, SURIGAO DEL SUR	MELROSHEAN CONSTRUCTION CORPORATION (43209)	9,531,767.72	09/28/2026	12/15/2026	9.21 Project Suspended
26NH0054	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING (NEMSU MARIHATAG CAMPUS), MARIHATAG, SURIGAO DEL SUR - 8.80613 N , 126.28363 E	TRIDENT ENGINEERING SERVICES (47939)	19,429,397.25	09/09/2026	07/28/2027	28.10
26NH0056	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), BARANGAY SAN ROQUE, SAN MIGUEL, SURIGAO DEL SUR - 8.88597 N , 126.00998 E	TRIDENT ENGINEERING SERVICES (47939)	9,808,009.88	09/09/2026	03/20/2027	26.29
26NH0058	CONSTRUCTION OF MULTI-PURPOSE BUILDING BARANGAY CAMAGONG, TAGO, SURIGAO DEL SUR	LICSAL CONSTRUCTION CORPORATION (41652)	14,700,627.10	09/09/2026	05/19/2027	30.45
26NH0059	CONSTRUCTION OF MULTI-PURPOSE BUILDING (COVERED COURT), SITIO UBOS BARANGAY SAN JUAN, MADRID, SURIGAO DEL SUR X COORDINATES: 125.965627 Y COORDINATES: 9.252350	TRIDENT ENGINEERING SERVICES (47939)	9,816,846.92	09/09/2026	03/10/2027	16.51
26NH0060	CONSTRUCTION OF REINFORCED CONCRETE BOX CULVERT BARANGAY GAMUTON, LANUZA, SURIGAO DEL SUR X COORDINATES:	ROWIE'S CONSTRUCTION (23595)	5,762,554.62	09/10/2026	11/21/2026	8.05 Project Suspended

	126.051623 Y COORDINATES: 9.227652					
26NH0061	CONSTRUCTION OF SLOPE PROTECTION STRUCTURES AT ANTIPOLO FOOT BRIDGE, BARANGAY ANTIPOLO, MARIHATAG, SURIGAO DEL SUR X COORDINATES: 126.276888 Y COORDINATES: 8.775268	TRIDENT ENGINEERING SERVICES (47939)	2,881,206.26	09/14/2026	11/08/2026	80.25
26NH0062	COMPLETION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY BUENAVISTA, TANDAG CITY, SURIGAO DEL SUR X COORDINATES: 126.159868 Y COORDINATES: 9.115015	TRIDENT ENGINEERING SERVICES (47939)	2,938,862.94	10/07/2026	12/05/2026	11.52
26NH0067	COMPLETION OF MULTI-PURPOSE BUILDING (COVERED COURT) IN BARANGAY BAYBAY, CARRASCAL, SURIGAO DEL SUR (125.943617, 9.366360)	J.M. LUCIANO CONSTRUCTION, INC. (2083)	4,931,584.68	10/01/2026	12/29/2026	16.14
26NH0068	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, BARANGAY PURISIMA, TAGO, SURIGAO DEL SUR - 9.02776 N , 126.22828 E	GRAN-PI CONST. AND DEVT CORP. (60629)	29,557,731.98	09/14/2026	09/08/2027	11.49
26NH0069	CONSTRUCTION OF MULTI-PURPOSE BUILDING (DSWD), BARANGAY ROSARIO, TANDAG CITY, SURIGAO DEL SUR - 9.05156 N , 126.19214 E	VJP CONSTRUCTION & SUPPLY (34134)	24,649,955.23	09/10/2026	09/04/2027	30.46
26NH0070	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING CANTILAN HOSPITAL, CANTILAN, SURIGAO DEL SUR - 9.33972 N , 125.96612	CYL CONSTRUCTION AND SUPPLY (44414)	19,514,611.57	09/10/2026	07/29/2027	29.21
26NH0071	COMPLETION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) IN BARANGAY MAHABA, MARIHATAG, SURIGAO DEL SUR (126.228363, 8.798468)	C.V. CONSTRUCTION & DEVELOPMENT (8334)	9,825,018.31	09/30/2026	04/10/2027	3.75 Project Suspended

26NH0072	COMPLETION OF MULTI-PURPOSE BUILDING (BARANGAY HALL), BARANGAY LINIBONAN, MADRID, SURIGAO DEL SUR X COORDINATES: 125.966788 Y COORDINATES: 9.261008	TRIDENT ENGINEERING SERVICES (47939)	9,823,247.69	09/10/2026	03/21/2027	15.97
26NH0074	COMPLETION OF MULTI-PURPOSE BUILDING (BARANGAY HALL) IN BARANGAY ARAS-ASAN, CAGWAIT, SURIGAO DEL SUR (126.309525, 8.889855)	ROWIE'S CONSTRUCTION (23595)	4,851,139.61	09/30/2026	01/25/2027	25.00
26NH0075	CONSTRUCTION (COMPLETION) OF MULTI-PURPOSE BUILDING, GANAYON, BARANGAY LIANGA, SURIGAO DEL SUR - 8.65469 N , 126.10061 E	TRIDENT ENGINEERING SERVICES (47939)	4,924,617.48	09/10/2026	01/05/2027	35.98
TOTAL NUMBER OF CONTRACTS: 70						